





कुड़गी/Kudgi

Ref: Kudgi/EMG/2018/11

Date: 28.11.2018

To

Chief Conservator of Forest (Central)
Ministry of Environment, Forest and Climate Change (MoEF & CC)
Regional Office (Southern Zone)
Kendriya Sadan,
4th Floor, E & F Wing,
IInd Block, Koramangla,
BANGLORE-560034

Sub: Submission of Half Yearly Compliance Report for Environmental Clearance of NTPC Ltd., Kudgi STPP Stage-I (3 X 800 MW)-reg.

Ref: MoEF letter ref. no. J-13012/06/2009-IA. II(T), dated 25.01.2012

Dear Sir,

Please find herewith enclosed the Half Yearly Compliance Status Report for the period of **April'2018 to Sep'2018** in respect of the Environment Clearance conditions stipulated vide the above referred MoEF letter for the NTPC Ltd, Kudgi Super Thermal Power Project, Stage-I of 2400 MW (3X800 MW) at village Kudgi, Tq. Basavana Bagewadi, Dist. Vijayapur, Karnataka.

John

Thanking you,

Yours Sincerely,

(K. KARTHIKEYAN)

Dy. General Manager (EMG)

Copy to:

- 1) Member Secretory, KSPCB, Bangalore
- 2) Regional Officer, KSPCB, Bijapur

कुड़गी सुपर थर्मल पावर प्रोजेक्ट, बसवन बागेवाड़ी, बिजापुर-५८६१२१, कर्नाटक फोन:०८४२६- २००१८३

Kudgi Super Thermal Power Project, Basavana Bagawadi, Bijapur-586 121, Karnataka. Tel: 08426-200183 रेजिस्टर्ड कार्यालय: एनटीपीसी भवन, कोरे न.7, स्कोप कॉम्प्लेक्स 7, इन्स्टीटूशनल एरिया, लोधी रोड, न्यू दिल्ली-110 003. Regd. Office: NTPC Bhawan, Core 7, SCOPE Complex, 7 Institutional Area, Lodhi Road, New Delhi 110 003.

HALF YEARLY ENVIRONMENTAL MONITORING REPORT (PERIOD: APRIL 2018 to SEPTEMBER 2018)

COMPLIANCE STATUS OF ENVIRONMENTAL CLEARANCE CONDITIONS Vide Letter No. J- 13012/06/2009-IA. II (T) Dated 25th January 2012

SL.NO	STIPULATION	STATUS AS ON 30.09.2018
i	Vision document specifying prospective plan for the site shall be formulated and submitted to the Regional Office of the Ministry within six months.	Vision document has been prepared & submitted to the Regional Office (Southern Zone) MOEF&CC at Bangalore vide letter dated 11.07.2012.
ii	Land and water requirement shall be restricted as per latest CEA norms issued.	Complied
iii	Scheme for implementation for harnessing solar power within the premises of the plant particularly at available roof tops shall be formulated and status of implementation shall be submitted Regional Office of the Ministry from time to time.	Contact placed and work in progress for installation of roof top solar panels on the Buildings. 3.37 MW of Hybrid Plant comprising of Solar and Wind project installed and commissioned.
iv	A study shall be undertaken through a reputed Govt. Organization/ Agriculture University on the impact on vegetation within 10 km. radius of the plant due to fly ash generated and action taken shall be submitted to the Ministry. The study shall be completed within one year of operation of the proposed plant.	A scientific study for assessment of impact on vegetation within 10 km radius of the plant due to fly ash generated will be carried out through a reputed Government Organization / Agricultura University and its status report will be submitted as per the stipulation.
V	A wildlife conservation plan shall be formulated in consultation with the office of the Chief Wildlife Warden and duly vetted by the concerned Chief Wildlife Warden for immediate implementation. The plan shall have an in-built monitoring mechanism.	Deputy Conservator of Forests Karnataka Forest Department, of Bijapu Division vide letter no B2 DCF/BIP/NTPC/W.L/2013-14 Dated 03.02.2014 has communicated that there are no wild life sanctuaries, national parks or protected areas in and around 10 Km radius of Kudgi Project. In view of the above, no separate wildlife conservation plan has been envisaged.
vi	Provision for installation of FGD shall be provided for future use.	NTPC has awarded contract or $31.07.2018$ for installing FGD Plant for controlling SO _x concentration in flue gas in compliance to latest MOEF&CO emission norms for TPP dated $07.12.2015$.
vii	Coal transportation to plant site shall be undertaken by rail and no road transportation shall be permitted.	Coal transportation to plant site is being undertaken by dedicated railway line fo the project.

SL.NO	STIPULATION	STATUS AS ON 30.09.2018
viii	A detailed study on chemical composition of coal used particularly heavy metal and radio activity contents shall be carried out through a reputed institute and report shall be submitted to Regional office of the Ministry. Only after ascertaining its radioactive level shall fly ash be supplied to end user.	In compliance to the said stipulation, presently a Study of Heavy metal analysis and radioactivity analysis of coal was carried out by CSIR-NCL & BRIT, DoAE respectively and their reports are submitted along with EC compliance report on dated 13.05.2017.
ix	Fly ash shall not be used for mine void filling or for agricultural purpose.	Fly ash will be not used for mine void filling or for agricultural purpose.
X	The project proponent shall carry out a long term R&D on Boiler efficiency vis-àvis large variation on ash content of coal and submit its findings to the Ministry at a later stage.	The said stipulation will be complied
xi	A stack of 275 m height with flue gas velocity not less than 22 m/s shall be installed and provided with continuous online monitoring equipment's for SO _x , NO _x PM ₁₀ and PM _{2.5} Mercury emissions from stack may also be monitored on periodic basis.	 One single flue steel lined reinforced concrete chimneys of 275 meters height is provided for Unit-1 and One bi-flue stack of 275 meters height for Unit-2 & 3 is provided and velocity not less than 22 m/s shall be ensured Continuous stack monitoring facility for online measurement of SO₂, NOx, and Particulate Matter (PM) has been provided and monitored. Mercury emissions from stack are also monitored on periodic basis.
xii	High Efficiency Electrostatic Precipitators (ESPs) shall be installed to ensure that particulate emission does not exceed 50 mg/Nm ³ .	The High Efficiency Electrostatic Precipitators (ESP) are designed and installed for achieving guaranteed efficiency of 99.99% to ensure that particulate emission is in compliance to latest MoEF&CC emission norms for TPP dated 07.12.2015.
xiii	Adequate dust extraction system such as cyclones/ bag filters and water spray system in dusty areas such as in coal handling and ash handling points, transfer areas and other vulnerable dusty areas shall be provided.	coal handling area including coal stock yard area for control of fugitive dust

SL.NO	STIPULATION	STATUS AS ON 30.09.2018
xiv	Utilization of 100% Fly Ash generated shall be made from 4 th year of operation. Status of implementation shall be reported to the Regional Office of the Ministry from time to time.	Ash Utilization Plan has been prepared and same is being implemented in compliance to fly ash Gazette Notification dated 03.11.2009 and its amendments issued thereafter.
		Further its Status of implementation is also submitted to the Regional office (SZ), MoEF&CC at regular interval. Ash Utilization of 50% achieved as per the First Year (2017-18) target.
XV	Fly ash shall be collected in dry form and storage facility (silos) shall be provided. Unutilized fly ash shall be disposed off in the ash pond in the form of slurry form. Mercury and other heavy metals (As,Hg,	An ash management scheme is being implemented consisting of Dry Ash Extraction System (DAES) for collection of fly ash with storage facility (silos) supply of ash to entrepreneurs for
	Cr, Pb etc.) will be monitored in the bottom ash as also in the effluents emanating from the existing ash pond. No ash will be disposed off in low lying area.	utilization and promoting ash utilization to maximum possible extent and safe disposal of unused ash in the ash pond.
		The plant is having two different systems for ash disposal – conventional wet slurry disposal with ash water re-circulation for bottom ash and High Concentration Slurry Disposal (HCSD) for disposal of unused fly ash.
		Periodic monitoring for mercury & heavy metals in the bottom ash and wate emanating from ash pond will be carried out.
		No ash will be disposed off in low lying area.
xvi	Ash pond water shall be re-circulated and utilized.	AWRS (Ash Water Recirculation System) is under implementation for re-circulating the bottom ash water from the ash pondarea to the plant for its complete reutilization in the ash handling system.

SL.NO	STIPULATION	STATUS AS ON 30.09.2018
xvii	Ash pond shall be lined with HDPE/LDPE lining or any other suitable impermeable media such that no leachate takes place at any point of time. Adequate safety measures shall also be implemented to protect the ash dyke from getting breached.	To avoid the ground water contamination from bottom ash slurry. The ash dyke lagoons where bottom ash slurry is to be discharged are designed and lined with impermeable layers. Over flow lagoon of ash dyke is also designed with and lined with impervious thick liner of 300MM at bottom.
		Ash pond is designed and lined with suitable impermeable material like bentonite blended clay.
		The structure of ash dykes is designed, constructed and operated as per State of the Art engineering practices for the design and construction of earth dams with adequate factor of Safety. Seismic parameters has been also taken into consideration while design of Ash dyke.
		Regular monitoring and inspection of ash dykes and an emergency response system will ensure that there are no risks of failure as apprehended.
xviii	Sulphur and ash contents in the coal to be used in the project shall not exceed 0.5% and <34% respectively at any given time. In case of variation of coal quality at any point of time fresh reference shall be made to the Ministry for suitable amendments to environmental clearance condition wherever necessary.	Shall be complied.
xix	Hydro-geology of the area shall be reviewed annually from an institute/ organization of repute to assess impact of surface water and ground regime (especially around ash dyke). In case any deterioration is observed specific mitigation measures shall be undertaken	The Baseline Hydrogeology study has been completed at NTPC Kudgi and its final report has been submitted. Further, the Hydro-geology of the area will be reviewed annually from an institute/ organization of repute, to assess impact of surface water and ground regime
z.	and reports/ data of water quality monitored regularly and maintained shall be submitted to the Regional Office of the Ministry.	(especially around ash dyke) and reports of water quality monitored will be submitted to the Regional Office of the Ministry.
XX	No ground water shall be extracted for use in operation of the power plant even in lean season.	No ground water is being extracted for use in operation of the power plant even in lean season.

SL.NO	STIPULATION	STATUS AS ON 30.09.2018
xxi	No water bodies (including natural drainage system) in the area shall be disturbed due to activities associated with the setting up/ operation of the power plant.	No water body including natural drainage system of the area has been disturbed due to activities associated with the setting up of the power plant and also during the operation phase of the project.
xxii	Minimum required environmental flow suggested by the Competent Authority of the State Govt. shall be maintained in the Channel/ Rivers (as applicable) even in lean season.	Minimum environmental flow as prescribed by the Competent Authority of the State Govt. will be maintained throughout the year in the Channel/Rivers.
xxiii	COC of 4.0 shall be adopted.	Closed cycle cooling system has been designed and implemented with minimum Cycle of Concentration (COC) of 4.0 for conservation/optimization of water requirement for the project.
xxiv	Regular monitoring of ground water level shall be carried out by establishing a network of existing wells and constructing new piezometers. Monitoring around the ash pond area shall be carried out particularly for heavy metals (Hg, Cr, As, Pb) and records maintained and submitted to the Regional Office of this Ministry. The data so obtained should be compared with the baseline data so as to ensure that the ground water quality is not adversely affected due to the project.	Adequate nos. of piezometers will be installed for regular monitoring of ground water level in and around ash pond areas as per stipulation and its reports will be submitted to Regional Office (SZ) of MoEF&CC at Bangalore.
XXV	Monitoring surface water quality in the area shall also be regularly conducted and records maintained. The monitored data shall be submitted to the Ministry regularly. Further, monitoring points shall be located between the plant and drainage in the direction of flow of ground water and records maintained. Monitoring for heavy metals in ground water shall be undertaken.	Monitoring of Surface water quality in the areas will be carried out as per stipulations and its reports will be submitted at regular interval to Regional Office (SZ) of MOEF&CC Monitoring for heavy metals in ground water will also be carried out and its record will be maintained.

SL.NO	STIPULATION	STATUS AS ON 30.09.2018
xxvi	Waste water generated from the plant shall be treated before discharge to comply limits prescribed by the SPCB/CPCB.	An effluent management scheme has been designed and is being implemented with the objective to treat the entire waste water as per the prescribed statutory standards of KSPCB/CPCB. It is to be submitted that during normal course of project operation the feasibility of zero discharge shall be adopted based on maximum recycle/reuse of waste water for various plant usage thereby reducing and optimizing the quantities of water requirement and effluent generation to the extent feasible.
xxvii	The project proponent shall undertake rain water harvesting measures and shall develop water storage for use in operation of the plant. Rain water harvesting system shall be put in place which shall comprise of rain water collection from the built up and open area in the plant premises. Action plan for implementation shall be submitted to the Regional Office of the Ministry.	Rain water harvesting will be practiced as per recommendation/ stipulations of Central Ground Water Authority/Board. Rain Water Harvesting study has been completed at NTPC-Kudgi STPP and its implementation is being taken up.
xxviii	Additional soil for levelling of the proposed site shall be generated within the sites (to the extent possible) so that natural drainage system of the area is protected and improved.	All levelling activity of the project site is being done from additional soil generated within the sites only with all necessary precautions to protect natural drainage system of the area.
xxix	At least three nearest village shall be adopted and basic amenities like development of roads, drinking water supply, primary health centre, primary school etc. shall be developed in coordination with the district administration.	Activities like road construction & development, providing bus shelters, development of sanitation facilities, Drinking water facilities. Providing Medical Equipment's to Hospital, 24 Hours ambulance facility, Providing of Tools and Equipment's to Government ITI, conducting health camps, providing additional infrastructure facilities in schools, distribution of books to students etc. have been carried out in villages near the project. Improvement of infrastructure of primary health centers of four villages & construction of additional class rooms in schools are in progress. All welfare activities under R & R scheme are being carried out in five surrounding villages namely Kudgi, Telgi, Masuti, Golsangi & Muttagi.

SL.NO	STIPULATION	STATUS AS ON 30.09.2018
XXX	A special scheme for upliftment of SC & ST population in the study area shall be formulated and implemented in a time bound manner. The project proponent shall also identify the rights of tribals under existing Laws and ensure its protection and implementation thereof.	Under CSR initiatives, special scheme for upliftment of SC & ST population in the study area is being formulated and implemented in a time bound manner. Special provision at NTPC Utkarsh Scholarship for School toppers of SC/ST Students from neighboring villages got benefitted and Sponsorship of students at Govt. ITI, Bijapur students from SC/ST communities benefitted.
xxxi	A comprehensive R&R action plan with requisite details such as details of land losers and financial budget for compensation etc. shall be submitted to the Regional Office of Ministry within four months. The R&R action plan shall also include scheme for upliftment of marginalized section who are indirectly affected on account of dependence for their sustenance on the land not owned by them.	A comprehensive R&R action plan with requisite details such as details of land losers and financial budget for compensation etc. has been already prepared and approved in consultation with representatives of PAPs, VDAC and State Government. The final R&R plan was also submitted to the Regional Office (SZ) of MOEF&CC at Bangalore vide letter dated 16.10.2012.
xxxii	The project proponent shall also adequately contribute in the development of the neighboring villages. Special package with implementation schedule for providing potable drinking water supply in the nearby villages and schools shall be undertaken in a time bound manner.	Due to the launch of the project, general facilities in the nearby areas will be certainly developed. New opportunity for business and self-employment has been generated and cash flow in business is increasing. NTPC will make all its efforts for developing infrastructural facilities and implementing various comm. development activities; • Alternate employment opportunities to PAPs and local people • Periodic health check programmer for the nearby villages • Opportunities to local peoples to enhance their business. • Development of infrastructure facilities, viz., improvement in roads, bus shelters, public facilities, solar street lamps, sanitation, toilets, medical, Schools, Sanitation, sports facilities etc. are being implemented.

SL.NO	STIPULATION	STATUS AS ON 30.09.2018
xxxiii	CSR schemes shall be undertaken based on need based assessment in and around the villages within 5 km of the site and in constant consultation with the village Panchayat and the District Administration. As part of CSR employment of local youth after imparting relevant training, as may be necessary shall be undertaken as committed.	Various CSR schemes are being implemented based on need based survey within 5 Km and in consultation with the village Panchayat and the District Administration; Infrastructural development i.e improvement in roads, electricity, supply of drinking water, sanitation, educational institutions, and transportation facilities etc. Scholarships to students and facilitation for sports, Training for self-employment (computer, welding, barbending, carpentry, stitching, embroidery) etc. Training / financing facilitation for development of rural small scale industries i.e bee keeping, poultry, dairy farming etc.
xxxiv	An amount of Rs 52.80 Crores shall be earmarked as one capital cost for CSR programme as committed by the project proponent. Subsequently a recurring expenditure of Rs. 10.60 Crores per annum till the life of the plant shall be earmarked as recurring expenditure for CSR activities. Details of the activities to be undertaken shall be submitted within six month along with road map for implementation.	Out of Rs.52.80 Crores earmarked for R&R expenditure, an amount of Rs 49.07 Cr. has been spent for R&R activities. An amount of Rs. 10.60 Crores per annum will be earmarked as recurring for CSR activities till the life of the plant and its expense wise details will be submitted to the Ministry.
xxxv	It shall be ensured that an in-built monitoring mechanism for the CSR schemes identified is in place and annual social audit shall be got done from the nearest Government institute of repute in the region. The project proponent shall also submit the status of implementation of the scheme from time to time. The achievements should be put on Company's website.	Audit for community development

SL.NO	STIPULATION	STATUS AS ON 30.09.2018
xxxvi	Green Belt consisting of 3 tiers of plantations of native species around the plant and 100 m width shall be raised (except in areas not feasible). The density of trees shall not be less than 2500 per ha with survival rate not less than 80%.	 Green Belt around the Main Plant area except transmission corridor is being planted. Green Belt around the Township area is being planted. Extensive afforestation will be undertaken at all available spaces in and around project, after construction is complete. Avenue Plantation along the Road is being done. Shelterbelt Plantations along the vicinity of ash storage/ disposal sites/ water reservoirs and along boundary walls
		 Ash pond area will be reclaimed with vegetation after abandonment. Mostly wherever feasible 100 m width of green belt shall be maintained. Details of Plantation at Project Site:
		During the year 2014-15, 25,000 saplings were planted.
41		During the year 2015-16, 30,000 saplings were planted
		During the year 2016-17, 24,670 saplings were planted.
		Till date for the year 2017-18, 60,500 saplings were planted and
		 The total tree plantation till date is 1.9 lakhs with plantation of 50,000 done in the year 2018-19 MOU signed with Vijayapura Forest
		Division of Karnataka Forest Dept. for mass Greenbelt development at NTPC Kudgi.
xxxvii	An Environmental Cell shall be created at the project site itself and shall be headed by an officer of appropriate seniority and qualification. It shall be ensured that the Head of the Cell shall directly report to the Head of the organization.	An Environment Management Group (EMG) with qualified team headed by Additional General Manager (EMG) is functional at the Kudgi project site and reporting to Head of the Organization.

SL.NO	STIPULATION	STATUS AS ON 30.09.2018	
	B. GENERAL CONDITIONS:		
i).	The treated effluents conforming to the prescribed standards only shall be recirculated and reused within the plant. Arrangements shall be made that effluents and storm water do not get mixed.	The feasibility of zero discharge shall be adopted based on maximum recycle/reuse of waste water thereby reducing and optimizing the quantities of water requirement and effluent generation to the extent feasible.	
		Provision is being kept to re-circulate cooling water and ash pond effluent. Various effluent generated are being re-circulated and reused within the plant conforming the prescribed standards. AWRS is envisaged for re-circulation of entire decanted ash water. Also the entire cooling tower blow down is being re-used for firefighting, CHP & Dust suppression system, Plant Service Water System and as makeup to BAHP.	
		An Effluent Treatment System is provided to cater the effluent load emanating from the main plant. The effluents is being treated adequately in ETP conforming to relevant prescribed statutory standards. An independent plant effluent drainage	
		system is being provided to ensure that plant effluents do not mix with storm water drainage.	
ii	A sewage treatment plant shall be provided (as applicable) and the treated sewage shall be used for raising greenbelt/ plantation.	All domestic sewage emanating from plant and township is treated in a sewage treatment plant. The treated sewage conforming to prescribed standards is utilized for plantation & raising greenbelt to the extent possible.	
iii.	Adequate safety measures shall be provided in the plant area to check/ minimize spontaneous fires in coal yard, especially during summer season. Copy of these measures with full details along with location plant layout shall be submitted to the Ministry as well as to the Regional Office of the Ministry.	Adequate no. of fire Spray & Hydrant Hydrant system for covering the entire power station including all the auxiliaries and buildings in the plant area has been designed and being implemented. The system includes piping system, hydrants, valves, instrumentation, hoses, nozzles, hose boxes/stations etc. Copy of fire safety measures details for CHP area and fire hydrant system has been submitted.	

SL.NO	STIPULATION	STATUS AS ON 30.09.2018
ı İV.	Storage facilities for auxiliary liquid fuel such as LDO/ HFO/ LSHS shall be made in the plant area in consultation with Department of Explosives, Nagpur. Sulphur content in the liquid fuel will not exceed 0.5%. Disaster Management Plan shall be prepared to meet any eventuality in case of an accident taking place due to storage of oil.	Storage facilities for auxiliary liquid fuel LDO/HFO are designed conforming to safety standards and where risk is minimal. A detailed Disaster Management Plan is prepared and finalized in consultation with Department of Explosives, Nagpur and regular mock drills are being conducted as per plan in order to address any eventuality in case of an accident.
V.	First Aid and sanitation arrangements shall be made for the drivers and other contract workers during construction phase.	All arrangements related to first aid health & safety and sanitation for contract work during construction phase of the project have been kept under the EPC contract. However, NTPC will effectively compliance of the said stipulation.
		Various measures implemented during construction phase through contractor are: • Adequate infrastructure facilities, such as sanitation, fuel, restroom, medical facilities, safety, and suitable water supply are being provided to the labor colonies housing the work force during construction phase of the project. • Safety equipment such as earplugs and earmuffs, helmets, face shields,
		 safety goggles etc. is being provided to workers engaged in high risk areas. A first aid centre is established to provide immediate medical aid to the workers and their family members. A 24 hour ambulance is in service at site to transport injured workers to nearby hospitals.
vi	Noise levels emanating from turbines shall be so controlled such that the noise in the work zone shall be limited to 85 dB (A) from source. For people working in high noise area, protective requisite personal protective equipment like ear plugs/ ear muffs etc, shall be provided. Workers engaged in noisy areas such as turbine area, air compressors etc. shall be periodically examined to maintain audiometric record and for treatment for any hearing loss including shifting to non noisy/ less noisy areas.	Design specification for the equipment's has been made to comply with the stipulation. Personal protective equipment has been arranged through contractors during construction phase. Periodic examination of workers during operation phase shall be done as stipulated. The workers of generator halls and other high noise area are being provided with appropriate ear protection devices.

SL.NO	STIPULATION	STATUS AS ON 30.09.2018
vii	Regular monitoring of ambient air ground level concentration of SO ₂ , NO _x , PM _{2.5} & PM ₁₀ and Hg shall be carried out in the impact zone and records maintained. If at any stage these levels are found to exceed the prescribed limits, necessary control measures shall be provided immediately. The location of the monitoring stations and frequency of monitoring shall be decided in consultation with SPCB. Periodic reports shall be submitted to the Regional Office of this Ministry. The data shall also be put on the website of the company.	Four numbers of CAAQMS station are provided and the locations of AAQMS were finalized in consultation with KSPCB. Regular monitoring of ambient air quality ground level concentration of SO ₂ , NOx, and PM _{2.5} & PM ₁₀ is being carried out and records are being maintained. Hg analyzer has been procured and will be installed. Online data connectivity arrangements for CAAQMS data to CPCB/SPCB have been provided. The data will be also updated on the website of the company.
Viii	Provision shall be made for the housing of construction labour (as applicable) within the site with all necessary infrastructure and facilities such as fuel for cooking, mobile toilets, mobile STP, safe drinking water, medical health care, crèche etc. The housing may be in the form of temporary structures to be removed after the completion of the project.	A labour colony with necessary infrastructure facilities such as housing, sanitation, mobile toilet, fuel, medical facilities, safety, drinking water supply etc. has been provided for construction labour. The same has been kept under the scope of EPC contractor. Further, NTPC is being ensuring effective compliance of the said stipulations.
ix	The project proponent shall advertise in at least two local newspapers widely circulated in the region around the project, one of which shall be in the vernacular language of the locality concerned within seven days from the date of this clearance letters informing that the project has been accorded environmental clearance letter, informing that the project has been accorded environmental clearance and copies of clearance letters are available with the State Pollution Control Board/Committee and may also be seen at website of the Ministry of Environment and Forests at http://www.envfor.nic.in	The information of Environmental Clearance was published in Two newspapers. 1. "Deccan Herald" on 31.01.2012 in English. 2. "Vijaya Karnataka" on 31.01.2012 in vernacular language.

SL.NO	STIPULATION	STATUS AS ON 30.09.2018
X	A copy of the clearance letter shall be sent by the proponent to concerned Panchayat, ZilaParishad/ Municipal Corporation, urban local body and the local NGO, if any, from whom suggestions/ representations, if any, received while processing the proposal. The clearance letter shall also be put on the website of the company by the proponent.	NTPC vide letter dated 30.01.2012 has forwarded the Environmental clearance to the Talsildar, Basavan Bagewadi Taluka. The Environmental Clearance was also posted on the NTPC website on 13.02.2012.
хi	The proponent shall upload the status of compliance of the stipulated environmental clearance conditions, including results of monitored data on their website and shall update the same periodically. It shall simultaneously be	The latest HYC report of EC conditions is regularly being submitted to the Regional Office (SZ) of MOEF&CC at Bangalore and at the same time also uploaded on the NTPC website which is periodically being replaced with updated HYC report.
	sent to the Regional Office of MOEF, the respective Zonal Office of CPCB and the SPCB. The criteria pollutants levels namely SPM, RSPM, (PM _{2.5} & PM ₁₀), SO ₂ , NO _x (ambient levels as well as stack emissions) shall be displayed at a convenient location near the main gate of the company In the public domain.	Online continuous Stack Emission Monitoring System (CSEMS) for the parameters like particulate matter (PM) NO _X , SO ₂ , is installed and data is displayed near the main gate of the company in the public domain.
xii	The environment statement for each financial year ending 31st March in Form-V as is mandated to be submitted by the project proponent to the concerned State Pollution Control Board as prescribed under the Environment (Protection) Rules, 1986, as amended subsequently, shall also be put on the website of the company along with the status of compliance of environmental clearance conditions and shall also be sent to the respective Regional Offices of the Ministry by e-mail.	The environment statement for each financial year ending 31stMarch 2018 in Form-V submitted for FY 2017-2018.

SL.NO	STIPULATION	STATUS AS ON 30.09.2018
xiii	The project proponent shall submit six monthly reports on the status of the implementation of the stipulated environmental safeguards to the Ministry of Environment & Forests, its Regional Office, Central Pollution Control Board and State Pollution Control Board. The project proponent shall upload the status of compliance of the environment of the environmental clearance conditions on their website and update the same periodically and simultaneously send the same by e-mail to the Regional Office, Ministry of Environment & Forests.	The half yearly compliance report is being regularly submitted to the concerned statutory authority. Six monthly progress report for the period of April'2018 to September '2018 is submitted herewith.
xiv	Regional Office of the Ministry of Environment & forests will monitor the implementation of the stipulated	A complete set of documents including Environmental impact Assessment Report and Environment Management
4	conditions. A completed set of documents including Environmental Impact Assessment Report and Environment Management Plan along with the additional information submitted from time to time shall be forwarded to the Regional Office for their use during monitoring. Project proponent will upload the compliance status in their website and update the same from time to time at least six monthly basis. Criteria pollutants levels including NOx (from stack and ambient air) shall be displayed at the main gate of the power plant.	Plan along with the additional information/clarifications submitted to MOEF&CC have been forwarded on 13.02.2012 to the Regional Office (SZ) of MOEF&CC at Bangalore.
XV	Separate funds should be allocated for implementation of environmental protection measures along with item-wise break-up. These cost shall be included as part of the project cost. The funds earmarked for the environment protection measures should not be diverted for other purposes and year-wise expenditure should be reported to the Ministry.	The requisite funds for environmental mitigation measures have been included in the project cost. Financial provision stipulated towards environmental mitigate measures shall not be diverted for other purposes.
xvi	The project authorities shall inform the Regional Office as well as the Ministry regarding the date of financial closure and final approval of the project by the concerned authorities and the dates of start of land development work and commissioning of the plant.	Will be complied

SL.NO	STIPULATION	STATUS AS ON 30.09.2018
xvii	Full cooperation should be extended to the Scientists / Officers from the Ministry / Regional Office of the Ministry/ CPCB / SPCB who would be monitoring the compliance of environmental status.	Full cooperation shall be extended to the Scientists / officers from the Ministry MOEF&CC / Regional Office of the Ministry at Bangalore / the CPCB / the KSPCB during monitoring of the project.
5	The Ministry of Environment and Forests reserves the right to revoke the clearance if conditions stipulated are not implemented to the satisfaction of the Ministry. The Ministry may also impose additional environmental conditions or modify the existing ones, if necessary.	Noted.
6	The environmental clearance accorded shall be valid for a period of 5 years to start of operations by the power plant.	Noted.
7	Concealing factual data or submission of false/ fabricated data and failure to comply with any of the conditions mentioned above may result in withdrawal of this clearance and attract under the provisions of Environmental (Protection) Act, 1986.	Noted.
8	In case of any deviation or alteration in the project proposed including coal transportation system from those submitted to this Ministry for clearance, a afresh reference should be made to the Ministry to assess the adequacy of the condition(s) imposed and to add additional environmental protection measures required, if any.	Noted.
9	The above stipulations would be enforced among others under the Water (Prevention and Control Pollution) Act, 1947, the Air (Prevention and Control of Pollution) Act. 1981, the Environment (Protection) Act, 1986 and rules there under, Hazardous Wastes (Management, Handling & Trans boundary Movement) Rules, 2008 and its amendments, the Public Liability Insurance Act, 1991 and its amendments.	Noted